

APPROVED FISCAL YEAR 2023 FIVE-YEAR CAPITAL IMPROVEMENT PLAN SUMMARY BY UTILITY

FC Item # 4

[A]	[B]	[C]	[D]	[E]	[F] YTD ACTUAL	[G] PROJECT	[H] COMPLETION	[not published] CURRENT PO
LINE		TOTAL	FISCAL YEAR	APPROVED	AS OF	BALANCE	PERCENTAGE	BALANCE AS
REF.	UTILITY AND FUNDING SOURCE	CARRYOVER	2023	PLAN FY 2023	06/30/2023	06/30/2023	06/30/2023	OF 6/30/2023
1	ELECTRIC							
2	Improvement Fund	8,452,156	3,256,551	11,708,707	7,406,183	4,302,524	63.3%	5,249,352
3	Surplus Funding	3,332,988	1,663,086	4,996,074	231,286	4,764,788	4.6%	1,018,816
4	Reallocated Carryover	-	4,738,458	4,738,458	-	4,738,458	0.0%	-
5	Commercial Paper	2,626,532	8,230,084	10,856,616	1,785,813	9,070,803	16.4%	432,434
6	Total	14,411,676	17,888,179	32,299,855	9,423,282	22,876,573	29.2%	6,700,601
7	GENERAL & ADMINISTRATION							
8	Improvement Fund	3,953,666	2,474,120	6,427,786	509,768	5,918,018	7.9%	1,622,887
9	Commercial Paper	277,800	540,982	818,782	84,130	734,652	10.3%	38,704
10	Total	4,231,466	3,015,102	7,246,568	593,898	6,652,670	8.2%	1,661,590
11	WATER							
12	Improvement Fund	3,356,765	1,669,534	5,026,299	1,190,622	3,835,677	23.7%	1,749,858
13	Surplus Funding	3,202,283	3,276,502	6,478,785	196,552	6,282,233	3.0%	1,138,794
14	Resaca Surplus Funding	-	359,791	359,791	54,341	305,450	15.1%	28,530
15	Reallocated Carryover	-	1,236,114	1,236,114	-	1,236,114	0.0%	-
16	Impact Fees	1,765,000	1,300,000	3,065,000	612,493	2,452,507	20.0%	1,294,664
17	Commercial Paper	2,136,302	4,417,944	6,554,246	1,021,981	5,532,265	15.6%	2,861,407
18	Grants	-	440,452	440,452	146,718	293,734	33.3%	461,410
19	Total	10,460,350	12,700,337	23,160,687	3,222,707	19,937,980	13.9%	7,534,662



APPROVED FISCAL YEAR 2023 FIVE-YEAR CAPITAL IMPROVEMENT PLAN SUMMARY BY UTILITY

[A]	[B]	[C]	[D]	[E]	[F] YTD ACTUAL	[G] PROJECT	[H] COMPLETION	[not published] CURRENT PO
LINE		TOTAL	FISCAL YEAR	APPROVED	AS OF	BALANCE	PERCENTAGE	BALANCE AS
REF.	UTILITY AND FUNDING SOURCE	CARRYOVER	2023	PLAN FY 2023	06/30/2023	06/30/2023	06/30/2023	OF 6/30/2023
20	WASTEWATER							
21	Improvement Fund	3,576,400	1,508,210	5,084,610	1,354,666	3,729,944	26.6%	2,725,419
22	Surplus Funding	-	862,782	862,782	-	862,782	0.0%	-
23	Reallocated Carryover	-	1,307,563	1,307,563	-	1,307,563	0.0%	-
24	Impact Fees	227,126	1,269,007	1,496,133	867,723	628,410	58.0%	531,212
25	Commercial Paper	4,117,646	10,055,904	14,173,550	1,421,960	12,751,590	10.0%	10,240,912
26	Grants	-	1,485,448	1,485,448	146,718	1,338,730	9.9%	898,438
27	Total	7,921,172	16,488,914	24,410,086	3,791,067	20,619,019	15.5%	14,395,981
28	FACILITIES							
29	Improvement Fund	229,387	-	229,387	23,984	205,403	10.5%	-
30	Commercial Paper	-	4,787,412	4,787,412	278,452	4,508,960	5.8%	67,369
31	Total	229,387	4,787,412	5,016,799	302,436	4,714,363	6.0%	67,369
32	GRAND TOTAL	\$ 37,254,051	\$ 54,879,944	\$ 92,133,995	\$ 17,333,390	\$ 74,800,605	18.8%	\$ 30,360,205

[A]	[B]	[C]	[D]	[E]	[F]	[G]	[H]	[1] 0	[1]	[K]	[L]	[M]	[N]	[not published]
LINE NO.	PROJ REF.		WORK ORDER NO.	ACTIVITY NUMBER	FUNDING SOURCE	UTILITY FUNCTION	DESCRIPTION	TOTAL CARRYOVER	FISCAL YEAR 2023	APPROVED PLAN FOR FY 2023	YTD ACTUAL AS OF 6/30/2023	PROJECT BALANCE 6/30/2023	COMPLETION PERCENTAGE 6/30/2023	CURRENT PO BALANCE AS OF 6/30/2023
1							ELECTRIC PROJECTS							
2 3	3	APPROVED	115662	ET1240	Improvement	Elec Trans	DEPARTMENT 2120 - SUBSTATIONS & RELAYING Airport Substation, Transformer No. 1 Upgrade, 69 KV to 138 KV	-	1,300,000	1,300,000	431,192	868,808	33.2%	925,749
4	3	APPROVED	115662	ET1240	Improvement	Elec Trans	Transfer funds to Replace Control Building Roof for Midtown, Military Hwy, and Price Rd Substations - additional funds	-	(24,890)	(24,890)	-	(24,890)	N/A	-
5	3	APPROVED	115662	ET1240	Improvement	Elec Trans	Transfer funds to Replace High and Low Side Bushings for Two Power Plant Auto-Transformers - additional funds	-	(143,205)	(143,205)	-	(143,205)	N/A	-
6	4	APPROVED	208183	EA1348	Improvement	Elec Admin	Replace Control Building Roof for Midtown, Military Hwy, and Price Rd Substations	-	80,000	80,000	15,750	64,250	19.7%	14,655
7	4	APPROVED	208183	EA1348	Improvement	Elec Admin	Replace Control Building Roof for Midtown, Military Hwy, and Price Rd Substations - additional funds	-	24,890	24,890	-	24,890	0.0%	-
8	5	N/A	N/A	N/A	Improvement	Elec Trans	acSELerator Team SEL-5045 Software Implementation	-	150,000	150,000	-	150,000	0.0%	-
9	6	APPROVED	203592	ET1336	Improvement	Elec Trans	Battery Bank Replacement at Midtown, 6th Street and South Plant Substations	-	80,000	80,000	47,623	32,377	59.5%	20,995
10	7	APPROVED	209846	ET1352	Improvement	Elec Trans	Replace High and Low Side Bushings for Two Power Plant Auto-Transformers	-	125,000	125,000	-	125,000	0.0%	268,205
11	7	APPROVED	209846	ET1352	Improvement	Elec Trans	Replace High and Low Side Bushings for Two Power Plant Auto-Transformers - additional funds	-	143,205	143,205	-	143,205	0.0%	-
12	8	N/A	N/A	N/A	Improvement	Elec Trans	Remove (and Replace) Corrosive Oil from Seven Power Transformers	-	250,000	250,000	-	250,000	0.0%	-
13	9	N/A	N/A	N/A	Comm. Paper	Elec Trans	Loma Alta Auto Transformer Radiators Replacement	-	50,000	50,000	-	50,000	0.0%	-
14	10	APPROVED	196678	ET1330	Comm. Paper	Elec Trans	Replace Legacy Overcurrent and Transformer Differential Protection Relays	54,484	-	54,484	55,863	(1,379)	102.5%	-
15	11	N/A	N/A	N/A	Comm. Paper	Elec Trans	Replace 138 KV breakers: 1 at Military Hwy, 2 at Midtown, 1 at 6th Street, 2 at Filter Plant, 3 at Power Plant and 1 spare	776,980	-	776,980	-	776,980	0.0%	-
16							Total for Dept. 2120	831,464	2,035,000	2,866,464	550,428	2,316,036	19.2%	1,229,604
17							DEPARTMENT 2130 - ELEC T & D CONSTRUCTION & MAINT	ENANCE						
18		N/A	N/A	FR1222	Improvement	Elec Dist	Electric System Utility Work Contract for storm event (December 2022 Freeze)	35,810	-	35,810	-	35,810	0.0%	-
19		N/A	N/A	042323	Improvement	Elec Dist	Electric System Utility Work Contract for storm event (04/23/2023 Thunderstorm)	43,447	-	43,447	13,020	30,427	30.0%	-
20		N/A	N/A	042923	Improvement	Elec Dist	Electric System Utility Work Contract for storm event (04/29/2023 Thunderstorm)	48,316	-	48,316	18,244	30,072	37.8%	-
21							Total for Dept. 2130	127,573	-	127,573	31,264	96,309	24.5%	-
22							DEPARTMENT 2210 - SCADA & ELECTRICAL SUPPORT SERVI	ICES						
23	14	N/A	N/A	N/A	Improvement	Elec Dist	Substation and Control Centers Video Camera Upgrade	350,000	-	350,000	-	350,000	0.0%	-
24		N/A	N/A	N/A	Improvement		Open Systems International (OSI) Chronus Historian	-	182,120	182,120	-	182,120	0.0%	-
25	16	AMENDED	47262	EA3909	Comm. Paper	Elec Trans	Electrical SCADA Replacement of System Software and Hardware	168,234	-	168,234	172,217	(3,983)	102.4%	81,349
26							Total for Dept. 2210	518,234	182,120	700,354	172,217	528,137	24.6%	81,349

[A]	[B]	[C]	[D]	[E]	[F]	[G]	[H]	[1] O	[1]	[К]	[L]	[M]	[N]	[not published]
LINE NO.	PRO REF		WORK ORDER NO.	ACTIVITY NUMBER	FUNDING SOURCE	UTILITY FUNCTION	DESCRIPTION	TOTAL CARRYOVER	FISCAL YEAR 2023	APPROVED PLAN FOR FY 2023	YTD ACTUAL AS OF 6/30/2023	PROJECT BALANCE 6/30/2023	COMPLETION PERCENTAGE 6/30/2023	CURRENT PO BALANCE AS OF 6/30/2023
27							DEPARTMENT 2410 - ELECTRIC ENGINEERING							
28	19	N/A	N/A	(various)	Improvement	Elec Dist	Estimated miscellaneous carryover project amount - Electric Distribution	637,010	-	637,010	86,392	550,618	13.6%	116,236
29	19	N/A	N/A	N/A	Improvement	Elec Dist	Transfer to Jumpers Replacement on Feeder off of Ruben M Torres Blvd, Robindale Rd, Jaime J Zapate Ave, Cheers St, International Blvd, Fruitdale Rd, and E Price Rd	(8,524)	-	(8,524)	-	(8,524)	N/A	-
30	19	N/A	N/A	N/A	Improvement	Elec Dist	Transfer to Fiber Optic Installation from South WWTP to 30th Street Water Tower	(25,317)	-	(25,317)	-	(25,317)	N/A	-
31	19	N/A	N/A	N/A	Improvement	Elec Dist	Transportation costs for transformers to/from manufacturer	(13,500)	-	(13,500)	-	(13,500)	N/A	-
32	19	N/A	N/A	N/A	Improvement	Elec Dist	Transfer funds to Sam's Memorial Stadium Phase III - Pole Removals and Installations	(2,783)	-	(2,783)	-	(2,783)	N/A	-
33	20	N/A	N/A	N/A	Improvement	Elec Trans	Estimated miscellaneous carryover project amount - Electric Transmission	22,489	-	22,489	-	22,489	0.0%	-
34	21	N/A	N/A	N/A	Improvement	Elec Dist	New Connections	550,617	367,108	917,725	1,182,533	(264,808)	128.9%	-
35	22	, N/A	N/A	N/A	Improvement	Elec Dist	New Subdivisions	374,411	1,149,270	1,523,681	1,342,103	181,578	88.1%	1,242
36		N/A	N/A	N/A	Improvement		Security Light Installation	167,231	-	167,231	24,250	142,981	14.5%	, _
37		N/A	N/A	N/A	Improvement		Trouble Calls & Service Increases	292,244	1,864,700	2,156,944	2,240,122	(83,178)	103.9%	-
38		N/A	N/A	N/A	Improvement		Street Light Installations	71,999	57,380	129,379	10,154	119,225	7.8%	-
39		APPROVED	143014	EA1253	Improvement		Boca Chica Fiber Installation (Phase 3) between Padre Island Hwy and FM 511	87,500	-	87,500		87,500	0.0%	-
40	27	APPROVED	199088	EA1332	Improvement	Elec Admin	Design Services for Electric Distribution and Transmission System (MNS)	120,000	-	120,000	93,927	26,073	78.3%	-
41	28	APPROVED	120433	ED1127	Improvement	Elec Dist	Relay and other upgrades at Price Rd, Waterport and Loma	144,329	-	144,329	-	144,329	0.0%	-
42	29	APPROVED	131947	ED1205	Improvement	Elec Dist	Port of Brownsville Cross Arms Replacement	70,718	-	70,718	-	70,718	0.0%	-
43	30	APPROVED	152239	ED1259	Improvement	Elec Dist	Billy Mitchell Blvd Street Lights Upgrade	618,171	-	618,171	113,079	505,092	18.3%	383,520
44	31	APPROVED	158631	ED1266	Improvement	Elec Dist	Distribution Management System (DMS) Implementation Project	25,056	-	25,056	1,480	23,576	5.9%	25,185
45	32	CLOSED	159621	ED1269	Improvement	Elec Dist	Purchase and Install a Second Power Transformer at the Palo Alto Substation	156,586	140,502	297,088	-	297,088	0.0%	-
46	33	APPROVED	155836	ED1303	Improvement	Elec Dist	Extension of Electric Service to the City of Brownsville and Department of Public Safety Joint Tactical Training Center	86,704	-	86,704	750	85,954	0.9%	-
47	34	AMENDED	112753	EG1171	Improvement	Elec Dist	SRWA Water Wells Generators Project (Well No. 9, 10 and 17)	54,034	-	54,034	-	54,034	0.0%	829
48	35	APPROVED	198133	EG1331	Improvement	Elec Gen	Water & Wastewater Treatment Plant Backup Power Improvements	150,080	-	150,080	86,217	63,863	57.4%	-
49	36	AMENDED	123727	ET1170	Improvement	Elec Trans	Loma Alta Switching and Distribution Substation Upgrades	304,600	-	304,600	-	304,600	0.0%	-
50	37	N/A	N/A	N/A	Improvement	Elec Dist	Install Electrical Conductor and Conduit at Isla de Palmas Subdivision Section I, II, III, IV and V	168,000	-	168,000	-	168,000	0.0%	-
51	37	N/A	N/A	N/A	Improvement	Elec Dist	Transfer funds to the Resaca Gardens Subdivision Conductor Replacement	(168,000)	-	(168,000)	-	(168,000)	N/A	-
52	38	N/A	N/A	N/A	Improvement	Elec Dist	Install Electrical Conductor and Conduit at Timbers Subdivision Section I, II and III	89,600	-	89,600	-	89,600	0.0%	-

[A]	[8	B]	[C]	[D]	[E]	[F]	[G]	[H]	[1] 0	[1]	[K]	[L]	[M]	[N]	[not published]
LINE NO.	E PR	ROJ. EF.	W.O. STATUS	WORK ORDER NO.	ACTIVITY NUMBER	FUNDING SOURCE	UTILITY FUNCTION	DESCRIPTION	TOTAL	FISCAL YEAR 2023	APPROVED PLAN FOR FY 2023	YTD ACTUAL AS OF 6/30/2023	PROJECT BALANCE 6/30/2023	COMPLETION PERCENTAGE 6/30/2023	CURRENT PO BALANCE AS OF 6/30/2023
53	3	38 1	N/A	N/A	N/A	Improvement	Elec Dist	Transfer funds to the Resaca Gardens Subdivision Conductor Replacement	(8,708)	-	(8,708)	-	(8,708)	N/A	-
54	3	38 1	N/A	N/A	N/A	Improvement	Elec Dist	Transfer funds to Sam's Memorial Stadium Phase II Part I Project	(5,161)	-	(5,161)	-	(5,161)	N/A	-
55	3	38 1	N/A	N/A	N/A	Improvement	Elec Dist	Transfer funds to Sam's Memorial Stadium Phase II - Underground Conversion	(39,820)	-	(39,820)	-	(39,820)	N/A	-
56	3	1 88	N/A	N/A	N/A	Improvement	Elec Dist	Transfer funds to Salida De Luna 3-ph extension	(18,432)	-	(18,432)	-	(18,432)	N/A	-
57	3	38 1	N/A	N/A	N/A	Improvement	Elec Dist	Transfer funds to Sam's Memorial Stadium Phase III - Pole Removals and Installations	(17,479)	-	(17,479)	-	(17,479)	N/A	-
58	3	39 I	N/A	N/A	N/A	Improvement	Elec Dist	Capacitor Bank and Controller Installations	-	-	-	-	-	0.0%	-
59	4	40 I	N/A	N/A	N/A	Improvement	Elec Dist	Install a Second Power Transformer at the Water Port Substation	-	375,000	375,000	-	375,000	0.0%	-
60	4	41 I	N/A	N/A	N/A	Improvement	Elec Dist	Recloser Controls on Substation Feeders	-	75,000	75,000	-	75,000	0.0%	-
61	4	12 I	N/A	N/A	N/A	Improvement	Elec Dist	Overhead Insulated Wire Installation	-	27,500	27,500	-	27,500	0.0%	-
62	4	13 I	N/A	N/A	N/A	Improvement	Elec Dist	Extend Feeder from Titan Substation to Stagecoach Road	-	250,000	250,000	-	250,000	0.0%	-
63	4	14 I	N/A	N/A	N/A	Improvement	Elec Dist	OH Conductor Upgrades According to Long Range Plan Projects	-	100,580	100,580	-	100,580	0.0%	-
64	4	45 I	N/A	N/A	N/A	Improvement	Elec Trans	Union Carbide 69 kV to 138 kV Conversion and Transmission Line Work (Feasibility Study Only)	-	-	-	-	-	0.0%	-
65	4		N/A	N/A	N/A	Improvement		South Plant Substation Feeder to serve developments	-	166,200	166,200	-	166,200	0.0%	-
66	-	(CLOSED	201043	ED1337	Improvement	Elec Dist	Jumpers Replacement on Feeder off of Ruben M Torres Blvd, Robindale Rd, Jaime J Zapate Ave, Cheers St, International Blvd, Fruitdale Rd, and E Price Rd	8,524	-	8,524	8,524	-	100.0%	-
67	-	(CLOSED	197595	EA1338	Improvement	Elec Admin	Fiber Optic Installation from South WWTP to 30th Street Water Tower	25,317	-	25,317	25,317	-	100.0%	-
68	-	((APPROVED)	N/A	NULL	Improvement	Elec Dist	Transportation costs for transformers to/from manufacturer	13,500	-	13,500	-	13,500	0.0%	-
69	-	/	APPROVED	202750	ED1342	Improvement	Elec Dist	The Resaca Gardens Subdivision Conductor Replacement	176,708	-	176,708	14,840	161,868	8.4%	-
70	-	/	APPROVED	208273	ED1343	Improvement	Elec Dist	Sam's Memorial Stadium Phase II Part I Project	5,161	-	5,161	5,161	-	100.0%	-
71	-	/	APPROVED	210149	ED1355	Improvement	Elec Dist	Sam's Memorial Stadium Phase II - Underground Conversion	39,820	-	39,820	33,075	6,745	83.1%	-
72	-	/	APPROVED	210995	ED1358	Improvement	Elec Dist	Transfer funds to Salida De Luna 3-ph extension	18,432	-	18,432	22,280	(3,848)	120.9%	-
73	-	1	pending	200796	ED1365	Improvement	Elec Dist	Sam's Memorial Stadium Phase III - Pole Removals and Installations	20,262	-	20,262	2,077	18,185	10.3%	-
74	4	47 <i>/</i>	APPROVED	169492	ET1279	Comm. Paper	Elec Trans	56 MVA Northwest Distribution Substation	289,942	100,000	389,942	-	389,942	0.0%	-
75	4	18 I	N/A	N/A	ED1000 (&	Comm. Paper	Elec Dist	Electric System Utility Work Contract	1,203,036	993,270	2,196,306	730,159	1,466,147	33.2%	339,821
76	4	49 A	APPROVED	189929	ED1316	Comm. Paper	Elec Dist	Install a Second Power Transformer at the Water Port Substation - engineering	133,856	-	133,856	46,960	86,896	35.1%	9,363
77	5	50 I	N/A	N/A	N/A	Comm. Paper	Elec Dist	OH to UG Conversion for Reliability Project	-	800,000	800,000	-	800,000	0.0%	-
78	5	50 1	N/A	N/A	N/A	Comm. Paper	Elec Dist	Transfer funds to Extension to Acacia Place at Madeira - Phase 1	-	(213,703)	(213,703)	-	(213,703)	N/A	-
79	5	50 1	N/A	N/A	N/A	Comm. Paper	Elec Dist	Transfer funds to Robindale WWTP Underground 3-Phase Transformer Project	-	(69,464)	(69,464)	-	(69,464)	N/A	-
80	5	50 1	N/A	N/A	N/A	Comm. Paper	Elec Dist	Transfer funds to W Morrison Road Switchgear	-	(72,222)	(72,222)	-	(72,222)	N/A	-

[A]	[B]	[C]	[D]	[E]	[F]	[G]	[H]	[1] 0	[1]	[K]	[L]	[M]	[N]	[not published]
LINE NO.	PROJ. REF.	W.O. STATUS	WORK ORDER NO.	ACTIVITY NUMBER	FUNDING SOURCE	UTILITY FUNCTION	DESCRIPTION	TOTAL CARRYOVER	FISCAL YEAR 2023	APPROVED PLAN FOR FY 2023	YTD ACTUAL AS OF 6/30/2023	PROJECT BALANCE 6/30/2023	COMPLETION PERCENTAGE 6/30/2023	CURRENT PO BALANCE AS OF 6/30/2023
81	50	N/A	N/A	N/A	Comm. Paper	Elec Dist	Transfer funds to Stagecoach Trail - Underground 3-Phase	-	(144,512)	(144,512)	-	(144,512)	N/A	-
82	50	N/A	N/A	N/A	Comm. Paper	Elec Dist	Extension Transfer funds to Acacia Place at Madeira Overhead Extension. Phase III	-	(44,563)	(44,563)	-	(44,563)	N/A	-
83	50	N/A	N/A	N/A	Comm. Paper	Elec Dist	Transfer funds to W Morrison Road Extension Phase 2	-	(61,336)	(61,336)	-	(61,336)	N/A	-
84		APPROVED	200079	ED5474	Comm. Paper	Elec Dist	Extension to Acacia Place at Madeira - Phase 1	-	213,703	213,703	-	213,703	0.0%	-
85		APPROVED	201424	ED1344	Comm. Paper	Elec Dist	Robindale WWTP Underground 3-Phase Transformer Project	-	69,464	69,464	46,807	22,657	67.4%	-
86		INSPECT	208407	ED1345	Comm. Paper	Elec Dist	W Morrison Road Switchgear	-	72,222	72,222	104,121	(31,899)	144.2%	1,900
87		APPROVED	200869	ED5470	Comm. Paper	Elec Dist	Stagecoach Trail - Underground 3-Phase Extension	-	144,512	144,512	177,274	(32,762)	122.7%	-
88		CLOSED	200366	ED5475	Comm. Paper	Elec Dist	Acacia Place at Madeira Overhead Extension, Phase III	-	44,563	44,563	53,130	(8,567)	119.2%	-
89		INSPECT	210407	ED1356	Comm. Paper	Elec Dist	W Morrison Road Extension Phase 2	-	61,336	61,336	63,872	(2,536)	104.1%	-
90							Total for Dept. 2410	5,818,213	6,466,510	12,284,723	6,514,604	5,770,119	53.0%	878,096
91							DEPARTMENT 6105 - CUSTOMER & INFORMATION SERVICES	S						
92	53	APPROVED	190567	EA1319	Improvement	Elec Admin	Advanced Metering Infrastructure (AMI) - electric	3,332,988	1,456,622	4,789,610	169,932	4,619,678	3.5%	764,449
93							Total for Dept. 6105	3,332,988	1,456,622	4,789,610	169,932	4,619,678	3.5%	764,449
94							DEPARTMENT 7135 - GEOGRAPHIC INFORMATION SYSTEMS	i						
95	56	APPROVED	104275	GA1090	Improvement	Elec Admin	Asset Management Strategic Plan Analysis Project	150,000	-	150,000	-	150,000	0.0%	-
96	57	N/A	N/A	N/A	Improvement	Elec Dist	Comprehensive GIS Field Survey and Verification	-	-	-	-	-	0.0%	-
97							Total for Dept. 7135	150,000	-	150,000	-	150,000	0.0%	-
98							ELECTRIC TRANS. & DIST. PROJECT TOTAL:	\$ 10,778,472	\$ 10,140,252	\$ 20,918,724	\$ 7,438,445	\$ 13,480,279	35.6%	\$ 2,953,498
99							DEPARTMENT 2220 - POWER PRODUCTION							
100	61	ONGOING	N/A	EG3158	Comm. Paper	Elec Gen	Hidalgo Capital Improvements	-	6,286,814	6,286,814	335,410	5,951,404	5.3%	-
101	62	AMENDED	96620	EG1068	Improvement	Elec Gen	Unit 10 Chiller Cooling Tower Replacement	731,261	284,239	1,015,500	-	1,015,500	0.0%	-
102	63	APPROVED	159385	EG1291	Improvement	Elec Gen	Unit 6 Improvements, HRSG Economizer Panel Replacement and Generator Gas Analyzer Replacement	1,435,368	-	1,435,368	891,009	544,359	62.1%	391,608
103	64	APPROVED	206499	EG1346	Improvement	Elec Gen	Unit 10 Ovation Control Upgrade	-	435,500	435,500	-	435,500	0.0%	624,100
104	65	APPROVED	206509	EG1347	Improvement	Elec Gen	DCS Ovation Control System and Windows 10 Upgrade	-	369,975	369,975	342,575	27,400	92.6%	1,370,257
105	66	N/A	N/A	N/A	Improvement	Elec Gen	Silas Ray Building Infrastructure - Perimeter Security	-	50,000	50,000	-	50,000	0.0%	-
106	67	N/A	N/A	N/A	Improvement	Elec Gen	Silas Ray Security Improvements - Surveillance	-	50,000	50,000	-	50,000	0.0%	-
107	68	N/A	N/A	N/A	Improvement	Elec Gen	Silas Ray Building Infrastructure - Roofs And Canopy	-	64,935	64,935	-	64,935	0.0%	-
108							Total for Dept. 2220	2,166,629	7,541,463	9,708,092	1,568,994	8,139,098	16.2%	2,385,964
109							DEPARTMENT 4310 - OPERATIONAL SUPPORT SERVICES							
110	71	AMENDED	44869	EG3926	Improvement	Elec Gen	Gas pipeline right-of-way project completion	153,883	-	153,883	48,208	105,675	31.3%	180,354
111							Total for Dept. 4310	153,883	-	153,883	48,208	105,675	31.3%	180,354
112							ELECTRIC GENERATION PROJECT TOTAL:	2,320,512	\$ 7,541,463	\$ 9,861,975	\$ 1,617,202	\$ 8,244,773	16.4%	\$ 2,566,318
113							ADD ESTIMATED CAPITAL EQUIPMENT BUDGET							
113	75	N/A	N/A	EQ2X	Improvement	Elec Admin	ADD CARRYOVER CAPITAL EQUIPMENT	1,238,791	-	1,238,791	306,281	932,510	24.7%	926,419
115		N/A	N/A	EQ23	Improvement		ADD ESTIMATED CAPITAL EQUIPMENT	73,901	206,464	280,365	61,354	219,011	21.9%	254,366
							• *	-,		,	- ,	-,		. ,

[A]	[B]	[C]	[D]	[E]	[F]	[G]	[H]	[1] 0	[1]	[κ]	[L]	[M]	[N]	[not published]
LINE NO.	PROJ. REF.	W.O. STATUS	WORK ORDER NO.	ACTIVITY NUMBER		UTILITY FUNCTION	DESCRIPTION	TOTAL CARRYOVER	FISCAL YEAR 2023	APPROVED PLAN FOR FY 2023	YTD ACTUAL AS OF 6/30/2023	PROJECT BALANCE 6/30/2023	COMPLETION PERCENTAGE 6/30/2023	CURRENT PO BALANCE AS OF 6/30/2023
116							ESTIMATED EQUIPMENT TOTAL - ELECTRIC	\$ 1,312,692	\$ 206,464	\$ 1,519,156	\$ 367,635	\$ 1,151,521	24.2%	\$ 1,180,785
117							ESTIMATED PLAN TOTAL - ELECTRIC	\$ 14,411,676	\$ 17,888,179	\$ 32,299,855	\$ 9,423,282	\$ 22,876,573	29.2%	\$ 6,700,601
118							GENERAL & ADMINISTRATIVE PROJECTS							
119							DEPARTMENT 1110 - GENERAL MANAGER							
120	81	APPROVED	80540	GA3965	Improvement	Gen Admin	Architect/engineering design services for Administration Building Annex	212,584	-	212,584	190,732	21,852	89.7%	367,194
121		APPROVED	80575	GA1016	Improvement		Administration Building Remodeling - design	416,827	-	416,827	20,000	396,827	4.8%	
122	83	APPROVED	173519	GA1288	Improvement	Gen Admin	Traffic Signal on FM 511 and Old Alice Rd	101,428	-	101,428	-	101,428	0.0%	4,557
123							Total for Dept. 1110	730,839	-	730,839	210,732	520,107	28.8%	371,751
124							DEPARTMENT 1165 - RECORDS MANAGEMENT							
124	86	APPROVED	131144	GA1203	Improvement	Gen Admin	Implementation of an Enterprise Content Management	223,607	-	223,607	-	223,607	0.0%	140,742
126							(ECM) System Total for Dept. 1165	223,607		223,607		223,607	0.0%	140,742
126							Total for Dept. 1165	223,607	-	223,607	-	223,607	0.0%	140,742
127							DEPARTMENT 1422 - ANALYTICAL LAB							
128	89	APPROVED	212598	GA1360	Improvement	Gen Admin	HVAC Replacement Project	174,211	500,000	674,211	42,250	631,961	6.3%	992,319
129							Total for Dept. 1422	174,211	500,000	674,211	42,250	631,961	6.3%	992,319
130							DEPARTMENT 2210 - SCADA & ELECTRICAL SUPPORT SERV							
131	92	APPROVED	165034	EA1274	Comm. Paper	Gen. Admin.	SCADA Yard Communication Tower - Phase 2 and 3	277,800	-	277,800	84,130	193,670	30.3%	38,704
132							Total for Dept. 2210	277,800	-	277,800	84,130	193,670	30.3%	38,704
133							DEPARTMENT 2410 - ELECTRICAL ENGINEERING							
133	95	N/A	N/A	N/A	Improvement	Elec Admin	Professional Engineering Services Pertaining to Stand-By /	-	375,000	375,000	-	375,000	0.0%	-
		,	,				Back-Up Power Specifications and Design for Various		,	,		,		
							BPUB Facilities							
135							Total for Dept. 2410	-	375,000	375,000	-	375,000	0.0%	-
496														
136 137	00	APPROVED	140145	GA1224	Improvement	Customor Suc	DEPARTMENT 6135 - CIS SUPPORT Cayenta Utilities (UMS) Upgrade	32,668		32,668	-	32,668	0.0%	18,577
137		APPROVED	196458	GA1224 GA1327	Improvement		Cayenta Otifities (OMS) Opgrade Cayenta The Customer Engagement Portal	243,140	-	243,140	- 13,111	230,029	5.4%	3,000
130	55	ATTROVED	150458	GA1527	improvement	customer sve	Total for Dept. 6135	275,808	-	275,808	13,111	262,697	4.8%	21,577
100								1,0,000		_,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	10,111	_0_,007		
140							DEPARTMENT 6145 - ENERGY EFFICIENCY & CONSERVATIO	DN						
141	102	N/A	N/A	N/A	Improvement	Elec Admin	Electronic Rebate Collaboration Platform	-	23,000	23,000	-	23,000	0.0%	-
142							Total for Dept. 6145	-	23,000	23,000	-	23,000	0.0%	-
143														
143 144	105	APPROVED	206898	GA1339	Improvement	Customor Suc	DEPARTMENT 6160 - CASHIERS		61,000	61,000	51,476	9,524	84.4%	5,720
144	103	AFPROVED	200030	GA1223	improvement		Drive Up Lane Equipment Replacement Total for Dept. 6160		61,000 61,000	61,000	51,476 51,476	9,524 9,524	84.4%	<u>5,720</u>
1.5									01,000	01,000	01,170	5,524	0 1470	5,7 20
146							DEPARTMENT 7130 - INFORMATION TECHNOLOGY							
147	108	APPROVED	130723	GA1208	Improvement	Gen Admin	Pure Storage Expansion	3,446	-	3,446	-	3,446	0.0%	4,632

Prepared by: Finance

[A]	[B]	[C]	[D]	[E]	[F]	[G]	[H]	[1]	[1]	[K]	[L]	[M]	[N]	[not published]
LINE NO.	PROJ. REF.	W.O. STATUS	WORK ORDER NO.	ACTIVITY NUMBER	FUNDING SOURCE	UTILITY FUNCTION	DESCRIPTION	0 TOTAL CARRYOVER	FISCAL YEAR 2023	APPROVED PLAN FOR FY 2023	YTD ACTUAL AS OF 6/30/2023	PROJECT BALANCE 6/30/2023	COMPLETION PERCENTAGE 6/30/2023	CURRENT PO BALANCE AS OF 6/30/2023
148		APPROVED	135807	GA1221	Improvement	Gen Admin	Offisite Hardware - Drive Expansion	-	-	-	-	-	N/A	3,270
149	109	POST	166349	GA1222	Improvement	Gen Admin	IT Room Generator at Power Plant (backup power)	47,976	-	47,976	110,601	(62,625)	230.5%	26,289
150	110	APPROVED	178221	GA1300	Improvement	Gen Admin	APC / UPS - DataCenter Hardware replacement	1,609	-	1,609	-	1,609	0.0%	-
151	111	CLOSED	188827	GA1314	Improvement	Gen Admin	Dell FX Chassis and Storage - Administration Building	4,711	-	4,711	-	4,711	0.0%	-
152	112	N/A	N/A	GA1326	Improvement	Gen Admin	FM 511 Tower	150,000	-	150,000	-	150,000	0.0%	-
153	113	APPROVED	197464	GA1329	Improvement	Gen Admin	UPS - IT Equipment at New Building FM 511	45,000	-	45,000	-	45,000	0.0%	-
154	114	APPROVED	199399	GA1333	Improvement	Gen Admin	Enterprise Backup Appliance DR4100	225,000	-	225,000	-	225,000	0.0%	-
155	115	N/A	N/A	N/A	Improvement	Gen Admin	E911 and Cisco Switch Upgrade	-	130,000	130,000	-	130,000	0.0%	-
156	116	N/A	N/A	N/A	Improvement	Gen Admin	Cisco ACI Network Equipment - Multi-Site	-	176,308	176,308	-	176,308	0.0%	-
157	117	APPROVED	211644	GA1359	Improvement	Gen Admin	Power Plant Firewall and Data Center Switch Upgrade	-	283,812	283,812	-	283,812	0.0%	-
158	118	N/A	N/A	N/A	Improvement	Gen Admin	Data Cabling For Main Administration Building	-	75,000	75,000	-	75,000	0.0%	-
159	119	N/A	N/A	N/A	Improvement	Gen Admin	UPS-Generation Power Plant Expansion	-	150,000	150,000	-	150,000	0.0%	-
160	120	APPROVED	207244	GA1340	Improvement	Gen Admin	Cisco Phone Upgrade	-	100,000	100,000	81,598	18,402	81.6%	-
161	121	APPROVED	214135	GA1364	Improvement	Gen Admin	Email Retention and Archiving Project	-	100,000	100,000	-	100,000	0.0%	31,587
162							Total for Dept. 7130	477,742	1,015,120	1,492,862	192,199	1,300,663	12.9%	65,777
163 164	124	APPROVED	215554	GA1366	Improvement	Gen Admin	DEPARTMENT 7135 - GEOGRAPHIC INFORMATION SYSTEMS GIS/Cityworks Upgrade	s	500,000	500,000	_	500,000	0.0%	25,000
165	124	ATTROVED	215554	GAISOO	improvement	Gen Aumin	Total for Dept. 7135		500,000	500,000		500,000	0.0%	25,000
166 167		N/A	N/A	EQ23	Improvement	Gen Admin	• DEPARTMENT 7170 - WAREHOUSE Warehouse Racks Replacement Contract; purchase is	-	-	-	-	-	N/A	-
168	127	N/A	N/A	N/A	Comm. Paper	Gen. Admin.	O&M. FM 511 Service Center - New Lay Down Yard	_	540,982	540,982	_	540,982	0.0%	_
169	127		Ny/N		comm. ruper	Gen. / Kanini.	Total for Dept. 7170	-	540,982	540,982	-	540,982	0.0%	-
170							DEPARTMENT 9110 - COMPANY-WIDE EXPENSES							
170		N/A	N/A	N/A	Improvement	Gen Admin	Carryover Project Contingency Budget	2,552,594		2,552,594		2,552,594	N/A	
1/1		N/A N/A	N/A N/A	N/A N/A	Improvement		Transfer funds to Vehicles - additional funds	(49,525)	-	(49,525)	-	(49,525)	N/A N/A	-
172		N/A N/A	N/A N/A		•	Gen Admin	Transfer funds to Water Plant No. 1 Train A and Train C		-		-		N/A	-
				N/A	Improvement		Concrete Structure Repair Project	(186,475)	-	(186,475)	-	(186,475)		-
173		N/A	N/A	N/A	Improvement	Gen Admin	Transfer funds to Warehouse Racks Replacement Contract	(9,938)	-	(9,938)	-	(9,938)	N/A	-
174		N/A	N/A	N/A	Improvement	Gen Admin	Transfer funds to One Each Ion Chromatography unit to replace existing unit	(80,519)	-	(80,519)	-	(80,519)	N/A	-
175		N/A	N/A	N/A	Improvement	Gen Admin	Transfer funds to Two Each FT-6 DT Material Hauling Trailer requested by Org 2130	(24,376)	-	(24,376)	-	(24,376)	N/A	-
176		N/A	N/A	N/A	Improvement	Gen Admin	Transfer funds to Electric System Utility Work Contract for storm events	(127,573)	-	(127,573)	-	(127,573)	N/A	-
177		N/A	N/A	N/A	Improvement	Gen Admin	Transfer funds to Warehouse Racks Replacement Contract	9,938	-	9,938	-	9,938	N/A	-
178		N/A	N/A	N/A	Improvement	Gen Admin	Transfer funds to Org 3225's trailer-mounted hot water commercial pressure washer	(12,667)	-	(12,667)	-	(12,667)	N/A	-
179							Total for Dept. 9110	2,071,459	-	2,071,459	-	2,071,459	0.0%	-

180

ESTIMATED TOTAL BY CATEGORY:

[A]	[B]	[C]	[D]	[E]	[F]	[G]	[H]	[1] 0	[1]	[K]	[L]	[M]	[N]	[not published]
LINE NO.	PROJ. REF.	W.O. STATUS	WORK ORDER NO.	ACTIVITY NUMBER		UTILITY FUNCTION	DESCRIPTION	TOTAL CARRYOVER	FISCAL YEAR 2023	APPROVED PLAN FOR FY 2023	YTD ACTUAL AS OF 6/30/2023	PROJECT BALANCE 6/30/2023	COMPLETION PERCENTAGE 6/30/2023	CURRENT PO BALANCE AS OF 6/30/2023
181 182							GENERAL & ADMINISTRATIVE ADMINISTRATIVE - CUSTOMER SERVICE	3,955,658 275,808	2,931,102 84,000	6,886,760 359,808	529,311 64,587	6,357,449 295,221	7.7% 18.0%	
183							ESTIMATED PLAN TOTAL - GEN. & ADMIN.	\$ 4,231,466	\$ 3,015,102	\$ 7,246,568	\$ 593,898	\$ 6,652,670	8.2%	\$ 1,661,590
184 185 186	135	N/A	N/A	N/A	Improvement	Wtr Treat	WATER PROJECTS DEPARTMENT 1420 - ENVIRONMENTAL COMPLIANCE Loading/Unloading Facility to disinfect water tankers for	-	-	-	-	-	0.0%	-
187							SpaceX - engineering and construction Total for Dept. 1420	-	-	-	-	-	0.0%	-
188							DEPARTMENT 2210 - SCADA & ELECTRICAL SUPPORT SERVIC	ES						
189 190	138	N/A	N/A	N/A	Improvement	Wtr Treat	SRWA Wells Fiber Communications Total for Dept. 2210	-	50,000 50,000	50,000 50,000	-	50,000 50,000	0.0%	-
191							DEPARTMENT 3120 - WATER PLANT I							
191	141	APPROVED	125343	WT1172	Improvement	Wtr Treat	Raw Water Pump Station - engineering (Packet 4) and construction - AECOM Pumps 4,5, and 6	-	300,000	300,000	7,840	292,160	2.6%	5,598
193	142	APPROVED	125343	WT1172	Grants	Wtr Treat	Raw Water Pump Station - engineering (Packet 4) and construction - AECOM Pumps 4,5, and 6	-	200,000	200,000	-	200,000	0.0%	-
194	1/13	APPROVED	125336	WT1173	Improvement	Wtr Treat	High Service Pump Station No. 1 - engineering (Packet 4)	38,308		38,308	11,583	26,725	30.2%	8,271
194		APPROVED	125337	WT1173 WT1174	Improvement	Wtr Treat	High Service Pump Station No. 2 - Pump and Motor	23,775	_	23,775	5,684	18,091	23.9%	
155	144 1	/IIIIIOVED	125557		improvement	With Heat	Replacement - engineering (Packet 4) and construction	23,775		23,773	5,004	10,051	23.570	4,050
196	145	APPROVED	125337	WT1174	Comm. Paper	Wtr Treat	High Service Pump Station No. 2 - (Packet 4) Pump and Motor Replacement - construction	260,000	-	260,000	-	260,000	0.0%	-
197	146	APPROVED	164427	WA1273	Improvement	Wtr Treat	Access Control and Facility Cameras	58,500	-	58,500	-	58,500	0.0%	-
198	147		N/A	N/A	Improvement	Wtr Treat	Replacement of Compressors		82,800	82,800	-	82,800	0.0%	
199	148	•	N/A	N/A	Improvement		Replacement of Waste Pump and Motor	-	181,416	181,416	-	181,416	0.0%	
200	149	N/A	N/A	N/A	Improvement	Wtr Treat	Pump Station 1 High Service Pump No. 6	-	375,000	375,000	-	375,000	0.0%	-
201	150	N/A	N/A	N/A	Improvement	Wtr Treat	Replacement of rakes for two clarifiers (B1 and B2)	-	-	-	-	· -	0.0%	-
202	151	APPROVED	210866	WT1357	Improvement	Wtr Treat	Clarifiers drain sludge pump	32,500	-	32,500	16,490	16,010	50.7%	4,500
203	152	N/A	N/A	N/A	Improvement	Wtr Treat	Replace Influent Valves for 8 Filters	-	214,000	214,000	-	214,000	0.0%	-
204	153	N/A	N/A	N/A	Improvement	Wtr Treat	Raw Water Pump Station No. 1, 2 and 3	-	156,474	156,474	-	156,474	0.0%	-
205	154	N/A	N/A	N/A	Improvement	Wtr Treat	Backup caustic soda bulk tank	-	150,000	150,000	-	150,000	0.0%	-
206	155	N/A	N/A	N/A	Improvement	Wtr Treat	Conversion of ammonia containers and feed equipment from gas to liquid	-	-	-	-	-	0.0%	-
207	156	N/A	N/A	N/A	Improvement	Wtr Treat	Chlorination System Expansion and Scrubber	-	100,000	100,000	-	100,000	0.0%	-
208	,	AMENDED	166073	WT1351	Improvement	Wtr Treat	Water Plant No. 1 Train A and Train C Concrete Structure	186,475	-	186,475	4,414	182,061	2.4%	152,384
							Repair Project							
209	157	APPROVED	128470	WT1190	Comm. Paper	Wtr Treat	Drain Valves for the Drying Lagoons	58,500	-	58,500	-	58,500	0.0%	-
210							Total for Dept. 3120	658,058	1,759,690	2,417,748	46,011	2,371,737	1.9%	174,811
211							DEPARTMENT 3130 - WATER PLANT II							
212	160	AMENDED	79851	WT1015	Improvement	Wtr Treat	Installation of New Caustic Soda Feed System	11,178	-	11,178	-	11,178	0.0%	4,899
213	161	APPROVED	122556	WT1161	Improvement	Wtr Treat	Aeration Structure Rehabilitation - engineering (Packet 3)	91,805	-	91,805	7,802	84,003	8.5%	48,703
214	162	APPROVED	123897	WT1162	Improvement	Wtr Treat	Aeration Tank Replacement - engineering (Packet 3)	94,151	-	94,151	7,802	86,349	8.3%	48,703

Prepared by: Finance

[A]	[B]	[C]	[D]	[E]	[F]	[G]	[H]	[1] 0	[1]	[K]	[L]	[M]	[N]	[not published]
LINE NO.	PROJ. REF.	W.O. STATUS	WORK ORDER NO.	ACTIVITY NUMBER	FUNDING SOURCE	UTILITY FUNCTION	DESCRIPTION	TOTAL CARRYOVER	FISCAL YEAR 2023	APPROVED PLAN FOR FY 2023	YTD ACTUAL AS OF 6/30/2023	PROJECT BALANCE 6/30/2023	COMPLETION PERCENTAGE 6/30/2023	CURRENT PO BALANCE AS OF 6/30/2023
215	163	APPROVED	125357	WT1175	Improvement	Wtr Treat	High Service Pump Station (5 vertical turbine pumps) -	27,577	-	27,577	6,807	20,770	24.7%	4,861
							engineering (Packet 4)							
216		APPROVED	125392		Improvement	Wtr Treat	Raw Water Pump Station - engineering (Packet 4)	21,238	-	21,238	5,369	15,869	25.3%	,
217	165	N/A	N/A	N/A	Improvement	Wtr Treat	Reservoir Raw Water Pumps Variable Frequency Drives (VFDs) Replacement	-	90,000	90,000	-	90,000	0.0%	-
218	166	APPROVED	215771	WT1367	Improvement	Wtr Treat	Flocculation Basin Improvement	-	60,000	60,000	-	60,000	0.0%	57,926
219	167	N/A	N/A	N/A	Improvement	Wtr Treat	Pump and Motor Replacement of Reservoir Raw Water Pump Number 1	196,500	-	196,500	-	196,500	0.0%	-
220	168	N/A	N/A	N/A	Improvement	Wtr Treat	High Service Pump Station	262,000	-	262,000	-	262,000	0.0%	-
221	169	N/A	N/A	N/A	Improvement	Wtr Treat	Pump and Motor Replacement of Reservoir Raw Water Pump Number 3	196,500	-	196,500	-	196,500	0.0%	-
222	170	N/A	N/A	N/A	Improvement	Wtr Treat	Coagulant bulk tank replacement	183,000	-	183,000	-	183,000	0.0%	-
223	171	N/A	N/A	N/A	Improvement	Wtr Treat	Sodium chlorite bulk tank replacement	50,000	133,000	183,000	-	183,000	0.0%	-
224	172	N/A	N/A	N/A	Improvement	Wtr Treat	Ammonia conversion from gas to liquid	-	-	-	-	-	0.0%	-
225	173	N/A	N/A	N/A	Improvement	Wtr Treat	Water Plant No. 2 Resaca Raw Water Pumping Station	-	-	-	-	-	0.0%	-
226	174		N/A	N/A	Improvement	Wtr Treat	Aeration Tanks Replacement	128,170	-	128,170	-	128,170	0.0%	-
227	175		N/A	N/A	Improvement	Wtr Treat	Chlorination System Expansion and Scrubber	-	-	-	-	-	0.0%	
228	176	APPROVED	193906	WT1325	Comm. Paper	Wtr Treat	Replacement of Backwash Waste Pump No 1	131,000	-	131,000	-	131,000	0.0%	,
229							Total for Dept. 3130	1,393,119	283,000	1,676,119	27,780	1,648,339	1.7%	304,843
230							DEPARTMENT 3140 - RAW WATER SUPPLY							
231	179	N/A	N/A	N/A	Comm. Paper	Water Supply	Raw Water to Resaca Flow Meter	-	-	-	-	-	0.0%	-
232	180	APPROVED	210523	WS1354	Comm. Paper	Water Supply	Raw Water to Draper Pond	-	150,000	150,000	70,508	79,492	47.0%	-
233							Total for Dept. 3140	-	150,000	150,000	70,508	79,492	47.0%	-
234							DEPARTMENT 3150 - W/WW OPERATIONS & CONSTRUCTION	ON						
235	183	POST	135846	WD1213	Improvement	Wtr T & D	Water Valve Replacement Phase 3 Project - engineering	50,134	-	50,134	-	50,134	0.0%	-
236	183	POST	135846	WD1213	Improvement	Wtr T & D	Transfer funds to Water Valve Replacement Phase 4 Project - engineering	(35,453)	-	(35,453)	-	(35,453)	N/A	-
237	183	APPROVED	206916	WD1341	Improvement	Wtr T & D	Water Valve Replacement Phase 4 Project - engineering	35,453	-	35,453	4,376	31,077	12.3%	-
238	184	AMENDED	135846	WD1213	Comm. Paper	Wtr T & D	Valve Replacement Project Phase 3 - construction	359,643	-	359,643	-	359,643	0.0%	-
239	185	N/A	N/A	WD9001 &	Comm. Paper	Wtr T & D	Water New Connections and New Subdivisions	216,408	650,000	866,408	723,228	143,180	83.5%	22,748
240	186	N/A	N/A	(WD6000)	Comm. Paper	Wtr T & D	Water Meter Vault Replacement Project	41,478	-	41,478	18,764	22,714	45.2%	-
241							Total for Dept. 3150	667,663	650,000	1,317,663	746,368	571,295	56.6%	22,748
242							DEPARTMENT 3155 - W/WW OPERATIONS & MAINTENANO	CE						
243	189	N/A	N/A	N/A	Comm. Paper	Wtr T & D	Leak Detection Project	-	200.000	200.000	-	200.000	0.0%	-
244				·			Total for Dept. 3155	-	200,000	200,000	-	200,000	0.0%	-
245							DEPARTMENT 3310 - WATER & WASTEWATER ENGINEERIN	IG						
246	192		N/A	N/A	Improvement		Estimated miscellaneous carryover project amount	13,503	-	13,503	(13,136)	26,639	-97.3%	
247	193	AMENDED	83301	WD1025	Improvement	Wtr T & D	EST No. 8 - Two Million Gallon Elevated Storage Tank to Replace the Southmost Elevated Storage Tank -	780,903	-	780,903	619,734	161,169	79.4%	1,232,179
248	194	APPROVED	172156	WD1283	Improvement	Wtr T & D	engineering and construction Avenida de la Plata, Elsa Street, Marvis Street and San Pedro Lane Water Utility Improvements - engineering	29,183	4,724	33,907	10,158	23,749	30.0%	18,730

[A]	[B]	[C]	[D]	[E]	[F]	[G]	[H]	[1]	[1]	[K]	[L]	[M]	[N]	[not published]
LINE NO.	PROJ. REF.	. W.O. STATUS	WORK ORDER NO.	ACTIVITY NUMBER	FUNDING SOURCE	UTILITY FUNCTION	DESCRIPTION	0 TOTAL CARRYOVER	FISCAL YEAR 2023	APPROVED PLAN FOR FY 2023	YTD ACTUAL AS OF 6/30/2023	PROJECT BALANCE 6/30/2023	COMPLETION PERCENTAGE 6/30/2023	CURRENT PO BALANCE AS OF 6/30/2023
249	195	AMENDED	172156	WD1283	Comm. Paper	Wtr T & D	Avenida de la Plata, Elsa Street, Marvis Street and San	737,750	-	737,750	-	737,750	0.0%	618,750
	400	10000/50	479679				Pedro Lane Water Utility Improvements - construction						0.00/	700
250		APPROVED	172672	WD1284	Improvement	Wtr T & D	Calvin Street Water Utility Improvements - engineering	10,724	1,243	11,967	-	11,967	0.0%	788
251		APPROVED	172672		Comm. Paper	Wtr T & D	Calvin Street Water Utility Improvements - construction	-	283,140	283,140	-	283,140	0.0%	-
252	198	AMENDED	172640	WD1286	Comm. Paper	Wtr T & D	COB Contract No. 3 at Jose Marti Blvd, Calle Buenos Aires, Calle Costa Rica and Calle Nortena Water Utility Improvements	-	500,000	500,000	12,460	487,540	2.5%	986,232
253	199	AMENDED	172640	WD1286	Improvement	Wtr T & D	COB Contract No. 3 - construction contract	111,513	-	111,513	1,154	110,359	1.0%	13,303
254	200	APPROVED	182386	WD1303	Improvement	Wtr T & D	Extension of Water Service to the City of Brownsville and Department of Public Safety Joint Tactical Training Center	-	-	-	2,430	(2,430)	0.0%	-
255	201	AMENDED	177297	WD6107	Improvement	Wtr T & D	E 15th Street Utility Improvements - engineering	2,442	165,684	168,126	203	167,923	0.1%	-
256	202	AMENDED	177297	WD6107	Improvement	Wtr T & D	E 15th Street Utility Improvements - construction	, -	230,184	230,184	-	230,184	0.0%	48,770
257	203	N/A	N/A	N/A	Improvement	Wtr T & D	Water Main Replacements related to City Street Paving and Drainage Improvement Projects	-	300,000	300,000	-	300,000	0.0%	-
258	203	N/A	N/A	N/A	Improvement	Wtr T & D	Transfer funds to Houston Road Utility Adjustment	-	(18,186)	(18,186)	-	(18,186)	N/A	-
259	203	N/A	N/A	N/A	Improvement	Wtr T & D	Transfer funds to Owens Road Bridge Utility Adjustment (Phase I)	-	(45,074)	(45,074)	-	(45,074)	N/A	-
260	204	N/A	N/A	N/A	Improvement	Wtr T & D	Old Port Isabel Waterline System Loop - Engineering	-	-	-	-	-	0.0%	-
261	205	N/A	N/A	N/A	Improvement	Wtr T & D	FM 802 and Coffeeport Waterline Loop	-	-	-	-	-	0.0%	-
262	206	N/A	N/A	N/A	Improvement	Wtr T & D	South Iowa Waterline Upgrade (Boca Chica Blvd to Billy Mitchell Blvd)	-	-	-	-	-	0.0%	-
263	207	N/A	N/A	N/A	Improvement	Wtr T & D	Southmost Blvd Waterline Upgrades (14th Street to International Blvd)	-	-	-	-	-	0.0%	-
264	208	APPROVED	127758	WD1201	Comm. Paper	Wtr Supply	36-inch Diameter Raw Water Line Replacement at Rotary Park - engineering	25,445	1,308	26,753	10,815	15,938	40.4%	-
265		APPROVED	127758		Comm. Paper	Wtr Supply	Rotary Park Raw Waterline Upgrade - Construction	-	500,000	500,000	73,478	426,522	14.7%	631,744
266	210	OPEN	42653	WD3888	Comm. Paper	Wtr T & D	Martinal Area Water System Loop off of Old Port Isabel Road and FM 802 - engineering	22,809	-	22,809	-	22,809	0.0%	-
267		CLOSED	152556		Comm. Paper	Wtr T & D	2020 CIP Contract No. 4 - engineering and construction	81,269	-	81,269	23,847	57,422	29.3%	-
268	212	,	N/A	N/A	Improvement	Wtr T & D	City Streets Contract - Portway Place Subdivision	-	191,123	191,123	-	191,123	0.0%	-
269	213		N/A	N/A	Improvement	Wtr T & D	Rio Vista, Elston Dr, Avenue A Waterline Improvement	-	-	-	-	-	0.0%	-
270		,	N/A	N/A	Improvement		Southmost Blvd Waterline Upgrades (International Blvd to 30th St)	-	120,000	120,000	-	120,000	0.0%	-
271		APPROVED	203877		Improvement		Houston Road Utility Adjustment	-	18,186	18,186	9,976	8,210	54.9%	
272		APPROVED	212484		Improvement	Wtr T & D	Owens Road Bridge Utility Adjustment (Phase I)		45,074	45,074	-	45,074	0.0%	25,776
273		APPROVED	216350	WS1369	Impact Fees	Wtr Supply	New Raw Water River Intake Facility	500,000	-	500,000	-	500,000	0.0%	881,388
274		(AMENDED)	(83301)	. ,	Comm. Paper	Wtr T & D	30th Street Elevated Storage Tank Water Line	-	783,496	783,496	579,605	203,891	74.0%	16,752
275		(AMENDED)	(83301)	. ,	Comm. Paper	Wtr T & D	Accounting adjustment for 30th Street EST Water Line	-	-	-	(492,314)	492,314	-100.0%	-
276			N/A	N/A	Comm. Paper	Wtr T & D	18-inch Waterline along Old Hwy 77 and FM 511 to Old Alice Rd	202,000	-	202,000	-	202,000	0.0%	-
277	217		N/A	N/A	Comm. Paper	Wtr T & D	Transfer funds to 2020 Master Plan - additional funds	(202,000)	-	(202,000)	-	(202,000)	N/A	-
278	218		N/A	N/A	Comm. Paper	Wtr T & D	16-inch Waterline at Summer Hill Subdivision	-	-	-	-	-	0.0%	-
279	219	,	N/A	N/A	Comm. Paper	Wtr T & D	16-inch Waterline Upgrade on Boca Chica Blvd from Owens Rd to Iowa Ave	-	-	-	-	-	0.0%	-
280	220	APPROVED	210704	WA1353	Comm. Paper	Wtr T & D	2020 Master Plan	-	150,000	150,000	-	150,000	0.0%	447,725

[A]	[B]	[C]	[D]	[E]	[F]	[G]	[H]	[1] 0	[1]	[K]	[L]	[M]	[N]	[not published]
LINE NO.	PROJ. REF.	W.O. STATUS	WORK ORDER NO.	ACTIVITY NUMBER		UTILITY FUNCTION	DESCRIPTION	TOTAL CARRYOVER	FISCAL YEAR 2023	APPROVED PLAN FOR FY 2023	YTD ACTUAL AS OF 6/30/2023	PROJECT BALANCE 6/30/2023	COMPLETION PERCENTAGE 6/30/2023	CURRENT PO BALANCE AS OF 6/30/2023
281	220	APPROVED	210704	WA1353	Comm. Paper	Wtr T & D	2020 Master Plan - additional funds	202,000	-	202,000	-	202,000	0.0%	-
282	221	AMENDED	81898	WD1022	Impact Fees	Wtr T & D	16-inch Waterline Loop from Lago Vista to W. Alton Gloor Blvd	-	400,000	400,000	-	400,000	0.0%	31,700
283	222	APPROVED	173899	WD1289	Impact Fees	Wtr T & D	Boca Chica Blvd Waterline Upgrade (International Blvd to Owens Road)	1,000,000	-	1,000,000	612,493	387,507	61.2%	381,576
284	223	N/A	N/A	N/A	Impact Fees	Wtr T & D	Waterline Upgrade on Southmost Blvd from old EST 4 site to Lima St.	-	-	-	-	-	0.0%	-
285	224	N/A	N/A	N/A	Impact Fees	Wtr T & D	Waterline Upgrade Near WTP No. 1	-	300,000	300,000	-	300,000	0.0%	-
286	225	N/A	N/A	N/A	Impact Fees	Wtr T & D	Concrete Steel Cylinder Waterline Upgrade from Boca Chica Blvd (SH 48) to WTP No. 2	-	150,000	150,000	-	150,000	0.0%	-
287	226	N/A	N/A	N/A	Impact Fees	Wtr T & D	FM 511 Waterline Loop (SH 48 to Boca Chica Blvd)	100,000	-	100,000	-	100,000	0.0%	-
288	227	N/A	N/A	N/A	Impact Fees	Wtr T & D	Martinal Area Waterline System Loop	165,000	-	165,000	-	165,000	0.0%	-
289	228	N/A	N/A	N/A	Impact Fees	Wtr T & D	FM 511 24-inch Waterline Loop (SRWA to Old Port Isabel Rd)	-	450,000	450,000	-	450,000	0.0%	-
290	229	APPROVED	207563	WD6115	Grants	Wtr T & D	ARPA Downtown Water & Wastewater Improvement Project 2	-	240,452	240,452	14,732	225,720	6.1%	461,410
291	229	APPROVED	207563	WD6115	Improvement	Wtr T & D	ARPA Downtown Water & Wastewater Improvement Proje	-	-	-	628	(628)	100.0%	2,500
292	230	APPROVED	204775	WD6111	Comm. Paper	Wtr T & D	City Streets Contract - Old Hwy 77 - District 4	-	350,000	350,000	-	350,000	0.0%	-
293	231	N/A	N/A	N/A	Comm. Paper	Wtr T & D	City Streets Contract - Wild Rose Lane - District 3-4	-	310,000	310,000	-	310,000	0.0%	-
294	232	N/A	N/A	N/A	Comm. Paper	Wtr T & D	City Streets Contract - Stage Coach Trail - District 3	-	265,000	265,000	-	265,000	0.0%	-
295	233	APPROVED	216372	WD1368	Comm. Paper	Wtr T & D	City Streets Contract - E. 14th Street - District 1	-	100,000	100,000	-	100,000	0.0%	-
296	234	N/A	N/A	N/A	Comm. Paper	Wtr T & D	City Streets Contract - Coffee Road - District 2 & 3	-	100,000	100,000	-	100,000	0.0%	-
297	235	•	N/A	N/A	Comm. Paper	Wtr T & D	City Streets Contract - Old Alice Road - District 3	-	75,000	75,000	-	75,000	0.0%	-
298		AMENDED	172649	WD1285	Comm. Paper	Wtr T & D	Portway Place Subdivision Utility Improvements	-	-	-	1,590	(1,590)	100.0%	1,539
299							Total for Dept. 3310	3,782,541	5,971,354	9,753,895	1,467,853	8,286,042	15.0%	5,800,861
300							DEPARTMENT 6105 - CUSTOMER & INFORMATION SERVICES	5						
301	238	APPROVED	190568	WA1319	Improvement	Wtr Admin	Advanced Metering Infrastructure (AMI) - water	3,202,283	2,540,212	5,742,495	169,402	5,573,093	2.9%	763,810
302							Total for Dept. 6105	3,202,283	2,540,212	5,742,495	169,402	5,573,093	2.9%	763,810
303							ADD ESTIMATED CAPITAL EQUIPMENT BUDGET							
304	241	N/A	N/A	EQ2X	Improvement	Wtr Admin	ADD CARRYOVER CAPITAL EQUIPMENT	756,686	-	756,686	481,308	275,378	63.6%	64,076
305	242	N/A	N/A	EQ23	Improvement	Wtr Admin	ADD ESTIMATED CAPITAL EQUIPMENT	-	736,290	736,290	27,150	709,140	3.7%	374,984
306	243	N/A	N/A	EQ2X	Improvement	Wtr Admin	ADD ESTIMATED CAPITAL EQUIPMENT - RESACA	-	359,791	359,791	54,341	305,450	15.1%	28,530
307							ESTIMATED EQUIPMENT TOTAL - WATER \$	756,686	\$ 1,096,081	\$ 1,852,767	\$ 562,799	1,289,968	30.4%	\$ 467,591
308							ESTIMATED PLAN TOTAL - WATER 💲	\$ 10,460,350	\$ 12,700,337	\$ 23,160,687	\$ 3,090,721	\$ 20,069,966	13.3%	\$ 7,534,662
309														
							WASTEWATER PROJECTS							
310		NI / A	N/A	5022	las a sa	14/14/ A -line to-	DEPARTMENT 1422 - ANALYTICAL LAB	00 540		00 540		00 540	0.0%	70.050
311		N/A	N/A	EQ23	Improvement	ww Admin	One Each Ion Chromatography unit to replace existing unit	80,519	-	80,519	-	80,519		79,952
312							Total for Dept. 1422	80,519	-	80,519	-	80,519	0.0%	79,952
313							DEPARTMENT 2210 - SCADA & ELECTRICAL SUPPORT SERVIC	ES						

Prepared by: Finance

[A]	[B]	[C]	[D]	[E]	[F]	[G]	[H]	[1] 0	[1]	[K]	[L]	[M]	[N]	[not published]
LINE NO.	PROJ. REF.	W.O. STATUS	WORK ORDER NO.	ACTIVITY NUMBER	FUNDING SOURCE	UTILITY FUNCTION	DESCRIPTION	TOTAL CARRYOVER	FISCAL YEAR 2023	APPROVED PLAN FOR FY 2023	YTD ACTUAL AS OF 6/30/2023	PROJECT BALANCE 6/30/2023	COMPLETION PERCENTAGE 6/30/2023	CURRENT PO BALANCE AS OF 6/30/2023
314	248	N/A	N/A	N/A	Improvement	WW Coll	Lift Station Electrical Upgrades - 10 lift stations	-	180,000	180,000	-	180,000	0.0%	-
315	248	N/A	N/A	N/A	Improvement	WW Coll	Transfer funds to Lift Station Electrical Upgrade - Lift Statio	-	(34,616)	(34,616)	-	(34,616)	N/A	-
316	248	N/A	N/A	N/A	Improvement	WW Coll	Transfer funds to Lift Station Electrical Upgrade - Lift Statio	-	(30,350)	(30,350)	-	(30,350)	N/A	-
317	249	N/A	N/A	N/A	Improvement	WW Coll	Lift Station Electrical Safety Upgrades	-	150,000	150,000	-	150,000	0.0%	-
318	248	APPROVED	207939	SC1349	Improvement	WW Coll	Lift Station Electrical Upgrade - Lift Station No. 106	-	34,616	34,616	47,111	(12,495)	136.1%	494
319	248	APPROVED	207937	SC1350	Improvement	WW Coll	Lift Station Electrical Upgrade - Lift Station No. 129	-	30,350	30,350	8,877	21,473	29.2%	-
320	250	N/A	N/A	N/A	Comm. Paper	WW Admin	W/WW SCADA Lift Station Integration	-	80,000	80,000	-	80,000	0.0%	-
321					·		Total for Dept. 2210	-	410,000	410,000	55,988	354,012	13.7%	494
322							DEPARTMENT 3150 - W/WW OPERATIONS & CONSTRUCTION	4						
323	253	N/A	N/A	SC9001 & S	Comm. Paper	WW Coll	Wastewater New Connections and New Subdivisions	130,493	450,000	580,493	309,516	270,977	53.3%	4,078
324					·		Total for Dept. 3150	130,493	450,000	580,493	309,516	270,977	53.3%	4,078
325							DEPARTMENT 3210 - SOUTH WASTEWATER TREATMENT PLA	NT						
326	256	AMENDED	123235	ST1165	Improvement	WW Treat	SWWTP Improvements - Influent Channel - engineering	36,651	-	36,651	9,694	26,957	26.4%	8,392
020	200	,	120200	0.1100	mprotentent	the freque	(Packet 5) and construction Board-approved on 10/29/20	00,001		50,051	5,051	20,007	2011/0	0,002
327	257	AMENDED	123422	ST1166	Improvement	WW Treat	SWWTP Improvements - Digester Tank Replacement -	270,498	-	270,498	10,304	260,194	3.8%	77,419
							engineering (Packet 5) and construction Board-approved on 10/29/2020			,				,
328	258	AMENDED	123482	ST1167	Improvement	WW Treat	SWWTP Improvements - Aeration Basin No. 3 - engineering (Packet 5) and construction Board-approved on 10/29/2020	88,609	-	88,609	9,437	79,172	10.7%	26,692
329	259	APPROVED	125393	ST1177	Improvement	WW Treat	Belt Filter Press - engineering (Packet 4)	23,277	-	23,277	6,222	17,055	26.7%	4,443
330	260	APPROVED	125395	ST1178	Improvement	WW Treat	Non-Potable Water Pump and Motor No. 1 - engineering (Packet 4)	24,883	-	24,883	6,526	18,357	26.2%	4,660
331	261	APPROVED	169054	ST1278	Improvement	WW Treat	SWWTP Improvements - Headworks Grit System Upgrade and Retrofit - engineering (Packet 5) and construction Board-approved on 10/29/2020	572,338	-	572,338	7,177	565,161	1.3%	238,076
332	262	AMENDED	159629	ST1268	Improvement	WW Treat	Chlorine Contact Chamber Sluice Gate Replacement Project - engineering and construction	52,189	306,993	359,182	15,947	343,235	4.4%	373,839
333							Total for Dept. 3210	1,068,445	306,993	1,375,438	65,307	1,310,131	4.7%	733,521
334							DEPARTMENT 3220 - ROBINDALE WASTEWATER TREATMENT	PLANT						
335	265	AMENDED	123906	ST1163	Improvement	WW Treat	Turbo Blower Upgrades - Phase I (Packet 3) engineering	193,290	-	193,290	13,924	179,366	7.2%	-
336	266	AMENDED	123906	ST1163	Comm. Paper	WW Treat	Turbo Blower Upgrades Phase I (Packet 3) - construction	-	3,000,000	3,000,000	190,097	2,809,903	6.3%	2,753,752
337	267	APPROVED	125397	ST1179	Improvement	WW Treat	Non-Potable Water System Upgrade (Packet 4) - engineering	29,349	-	29,349	7,331	22,018	25.0%	5,234
338	268	CLOSED	203961	ST1335	Improvement	WW Treat	Three (3) New 25 Yard Bio-Solids Metal Roll-off Bins	-	38,934	38,934	29,969	8,965	77.0%	-
339		CLOSED	203961	ST1335	Improvement	WW Treat	Transfer funds to Org 9110's Unencumbered Budget Pool	-	(8,965)	(8,965)		(8,965)		-
340	269		N/A	N/A	Improvement		Turbo Blower Upgrades Phase II (Packet 3) - construction	-		-	-	-	0.0%	-
341	270	APPROVED	148831	ST1255	Comm. Paper	WW Treat	Rehabilitation of Vacuum Truck Unloading Station - engineering	42,973	510,943	553,916	214,314	339,602	38.7%	390,762
342	271	AMENDED	152926	ST1261	Comm. Paper	WW Treat	Four Torque Valve Actuators for The Train Inlet Isolation Valves - engineering	22,951	-	22,951	-	22,951	0.0%	-
343							Total for Dept. 3220	288,563	3,540,912	3,829,475	455,635	3,373,840	11.9%	3,149,749

[A]	[B]	[C]	[D]	[E]	[F]	[G]	[H]	[1] 0	[1]	[K]	[L]	[M]	[N]	[not published]
LINE NO.	PROJ. REF.	W.O. STATUS	WORK ORDER NO.	ACTIVITY NUMBER	FUNDING SOURCE	UTILITY FUNCTION	DESCRIPTION	TOTAL CARRYOVER	FISCAL YEAR 2023	APPROVED PLAN FOR FY 2023	YTD ACTUAL AS OF 6/30/2023	PROJECT BALANCE 6/30/2023	COMPLETION PERCENTAGE 6/30/2023	CURRENT PO BALANCE AS OF 6/30/2023
244														
344 345	274	N/A	N/A	N/A	Improvement	WW Pump	DEPARTMENT 3230 - WASTEWATER LIFT STATIONS Lift Station Systemwide Fence Replacements	_	150,000	150,000	_	150,000	0.0%	_
346		APPROVED	121496	SP1135	Comm. Paper	WW Pump	Lift Station No. 9 Pump Rehabilitation - engineering	-	800,000	800,000	6,499	793,501	0.8%	1,725,919
							(Packet No. 1) and construction		,	,	-,	,		_,: _=,: _=
347	276	AMENDED	122385	SP1147	Comm. Paper	WW Pump	Lift Station No. 10 Rehabilitation - engineering (Packet 2) and construction	-	500,000	500,000	6,468	493,532	1.3%	780,029
348	277	AMENDED	122394	SP1148	Comm. Paper	WW Pump	Lift Station No. 11 Rehabilitation - engineering (Packet 2) and construction	-	400,000	400,000	6,500	393,500	1.6%	554,026
349	278	N/A	N/A	N/A	Comm. Paper	WW Pump	Lift Station No. 12 Rehabilitation	-	-	-	-	-	0.0%	-
350	279	N/A	N/A	N/A	Comm. Paper	WW Pump	Lift Station No. 13 Reconstruction	-	-	-	-	-	0.0%	-
351	280	AMENDED	121773	SP1140	Comm. Paper	WW Pump	Lift Station No. 15 Rehabilitation - engineering (Packet 2)	-	1,000,000	1,000,000	335,941	664,059	33.6%	1,396,437
352	281	AMENDED	121769	SP1136	Comm. Paper	WW Pump	and construction Lift Station No. 17 Rehabilitation - engineering (Packet No.	5,291	_	5,291	2,967	2,324	56.1%	15,528
552	201		121705	51 1150	comm. ruper	www.rump	1) and construction	5,251		5,251	2,507	2,524	50.170	15,520
353	282	AMENDED	122396	SP1149	Comm. Paper	WW Pump	Lift Station No. 28 Rehabilitation - engineering (Packet 1) and construction	28,939	-	28,939	2,967	25,972	10.3%	15,528
354	283	AMENDED	122401	SP1150	Comm. Paper	WW Pump	Lift Station No. 43 Rehabilitation - engineering (Packet 1) and construction	429,808	-	429,808	6,468	423,340	1.5%	528,026
355	284	N/A	N/A	N/A	Comm. Paper	WW Pump	Lift Station No. 44 Rehabilitation - engineering and	622,912	-	622,912	-	622,912	0.0%	-
356	285	AMENDED	122468	SP1152	Comm. Paper	WW Pump	construction Lift Station No. 47 Rehabilitation - engineering (Packet 2)	693,203	-	693,203	102,763	590,440	14.8%	434,346
357	286	AMENDED	122486	SP1153	Comm. Paper	WW Pump	and construction Lift Station No. 51 Rehabilitation - engineering (Packet 2)	258,000	-	258,000	-	258,000	0.0%	14,109
358	287	N/A	N/A	N/A	Comm. Paper	WW Pump	and construction Lift Station No. 53 Rehabilitation			-			0.0%	
358		AMENDED	122406	SP1151	Comm. Paper	WW Pump	Lift Station No. 58 Rehabilitation - engineering (Packet 1)	31,922	_	31,922	2,967	28,955	9.3%	15,528
555	200		122400	51 1151	comm. ruper	www.rump	and construction	51,522		51,522	2,507	20,555	5.570	15,520
360	289	N/A	N/A	N/A	Comm. Paper	WW Pump	Lift Station No. 63 Force Main	-	-	-	-	-	0.0%	-
361	290	APPROVED	121774	SP1141	Comm. Paper	WW Pump	Lift Station No. 63 Rehabilitation - engineering (Packet 2) and construction	-	768,421	768,421	2,928	765,493	0.4%	54,286
362	291	N/A	N/A	N/A	Comm. Paper	WW Pump	Lift Station No. 65 A Pump Replacement	62,000	-	62,000	-	62,000	0.0%	-
363	292	N/A	N/A	N/A	Comm. Paper	WW Pump	Lift Station No. 65 B Pump Replacement	64,000	-	64,000	-	64,000	0.0%	-
364	293	AMENDED	122494	SP1154	Comm. Paper	WW Pump	Lift Station No. 67 Rehabilitation - engineering (Packet 2) and construction	386,601	-	386,601	-	386,601	0.0%	14,961
365	294	APPROVED	79548	SP1012	Comm. Paper	WW Pump	Lift Station No. 68 Rehabilitation - engineering and construction	6,939	-	6,939	-	6,939	0.0%	-
366	295	APPROVED	79561	SP1013	Comm. Paper	WW Pump	Lift Station No. 69 Rehabilitation - engineering and construction	18,347	-	18,347	-	18,347	0.0%	-
367	296	AMENDED	121770	SP1137	Comm. Paper	WW Pump	Lift Station No. 72 Rehabilitation - engineering (Packet 1) and construction	24,889	781,899	806,788	2,967	803,821	0.4%	15,528
368	297	N/A	N/A	N/A	Comm. Paper	WW Pump	Lift Station No. 77 Rehabilitation	-	-	-	-	-	0.0%	-
369		AMENDED	122553		Comm. Paper	WW Pump	Lift Station No. 80 Rehabilitation - engineering (Packet 2)	31,083	261,066	292,149	-	292,149	0.0%	14,240
370	299	N/A	N/A	N/A	Comm. Paper	WW Pump	and construction Lift Station No. 82 Rehabilitation	-	-	-	-	-	0.0%	-
371	300	N/A	N/A	N/A	Comm. Paper	WW Pump	Lift Station No. 85 Rehabilitation	-	-	-	-	-	0.0%	-

[A]	[B]	[C]	[D]	[E]	[F]	[G]	[H]	[1]	[1]	[K]	[L]	[M]	[N]	[not published]
LINI	E PROJ. . REF.	. W.O. STATUS	WORK ORDER NO.	ACTIVITY NUMBER	FUNDING SOURCE	UTILITY FUNCTION	DESCRIPTION	0 TOTAL CARRYOVER	FISCAL YEAR 2023	APPROVED PLAN FOR FY 2023	YTD ACTUAL AS OF 6/30/2023	PROJECT BALANCE 6/30/2023	COMPLETION PERCENTAGE 6/30/2023	CURRENT PO BALANCE AS OF 6/30/2023
372	301	APPROVED	122410	SP1145	Comm. Paper	WW Pump	Lift Station No. 89 Rehabilitation - engineering (Packet 2)	28,939	-	28,939	2,967	25,972	10.3%	15,528
373	302	AMENDED	121771	SP1138	Comm. Paper	WW Pump	and construction Lift Station No. 95 Rehabilitation - engineering (Packet 1) and construction	28,939	-	28,939	2,967	25,972	10.3%	15,528
374	303	AMENDED	122450	SP1146	Comm. Paper	WW Pump	Lift Station No. 96 Rehabilitation - engineering (Packet 1) and construction	28,939	-	28,939	2,967	25,972	10.3%	15,528
375	304	AMENDED	121772	SP1139	Comm. Paper	WW Pump	Lift Station No. 99 Rehabilitation - engineering (Packet 1) and construction	28,939	-	28,939	2,967	25,972	10.3%	15,528
376	305	AMENDED	122554	SP1156	Comm. Paper	WW Pump	Lift Station No. 101 Rehabilitation - engineering (Packet 2) and construction	36,264	-	36,264	-	36,264	0.0%	17,607
377	306	N/A	N/A	N/A	Comm. Paper	WW Pump	Lift Station No. 102 Rehabilitation	-	-	-	-	-	0.0%	-
378	307	N/A	N/A	N/A	Comm. Paper	WW Pump	Lift Station No. 103 Decommission and Wastewater Line	-	-	-	-	-	0.0%	-
379	308	AMENDED	122555	SP1157	Comm. Paper	WW Pump	Installation Lift Station No. 105 Rehabilitation - engineering (Packet 2)	335,837	-	335,837	-	335,837	0.0%	14,622
							and construction	,		,		,		,-
380	309	AMENDED	121775	SP1142	Comm. Paper	WW Pump	Lift Station No. 106 Rehabilitation - engineering (Packet 2) and construction	-	700,000	700,000	195	699,805	0.0%	15,855
381	. 310	N/A	N/A	N/A	Comm. Paper	WW Pump	Lift Station No. 113 Rehabilitation	-	-	-	-	-	0.0%	-
382	311	AMENDED	124094	SP1160	Comm. Paper	WW Pump	Lift Station No. 140 Rehabilitation - engineering (Packet 1) and construction	633,370	-	633,370	216,535	416,835	34.2%	278,577
383	312	APPROVED	79344	SP1008	Comm. Paper	WW Pump	Lift Station No. 159 MCC Building Replacement	-	-	-	-	-	0.0%	12,375
384		N/A	N/A	N/A	Comm. Paper	WW Pump	South to North Wastewater Reroutes - Lift Station No. 4 Force Main	-	-	-	-	-	0.0%	-
385	314	N/A	N/A	N/A	Comm. Paper	WW Pump	South to North Wastewater Reroutes - Lift Station No. 20, 22, and 27 Valve Reconfigurations	-	-	-	-	-	0.0%	-
386	i						Total for Dept. 3230	3,785,161	5,361,386	9,146,547	708,033	8,438,514	7.7%	5,979,635
387	,						DEPARTMENT 3310 - W/WW ENGINEERING							
388		N/A	N/A	N/A	Improvement	WW Coll	Estimated miscellaneous carryover project amount	-	-	-	65,361	(65,361)	100.0%	10,492
389		APPROVED	172157	SC1283	Improvement		Avenida de la Plata, Elsa Street, Marvis Street and San	27,043	5,485	32,528	14,539	17,989	44.7%	18,730
505	517		1/110/	561265	p.oree.it		Pedro Lane Wastewater Utility Improvements - Engineering	27,010	5,105	52,525	1,000	17,505		20,700
390	318	AMENDED	172157	SC1283	Comm. Paper	WW Coll	Avenida de la Plata, Elsa Street, Marvis Street and San Pedro Lane Wastewater Utility Improvements	-	500,000	500,000	-	500,000	0.0%	664,961
391	. 319	APPROVED	172673	SC1284	Improvement	WW Coll	Calvin Street Wastewater Utility Improvements	10,724	1,243	11,967	-	11,967	0.0%	788
392	320	APPROVED	172650	SC1285	Improvement	WW Coll	Portway Place Subdivision Wastewater Utility Improvements	205,643	555	206,198	1,590	204,608	0.8%	1,539
393	321	AMENDED	172645	SC1286	Improvement	WW Coll	COB Contract No. 3 at Jose Marti Blvd, Calle Buenos Aires, Calle Costa Rica and Calle Nortena Wastewater Utility Improvements	280,760	517,563	798,323	6,257	792,066	0.8%	674,800
394	322	APPROVED	177196	SC1298	Improvement	WW Coll	South Indiana FM 511 Utility Adjustments	114,114	-	114,114	-	114,114	0.0%	5,432
395	322	APPROVED	177196	SC1298	Improvement	WW Coll	Transfer funds to Owens Road Bridge Utility Adjustment	(84,941)	-	(84,941)	-	(84,941)	N/A	-
396	323	APPROVED	189980	SC1318	Improvement	WW Coll	FM 802 Ruben Torres TXDOT Project	5,312	-	5,312	-	5,312	0.0%	-
397	324	APPROVED	104049	SC6095	Improvement	WW Coll	Palm Village Utility Improvements - engineering	57,793	-	57,793	-	57,793	0.0%	-
398	325	APPROVED	107229	SC6098	Improvement	WW Coll	Rentfro Blvd Utility Improvements - engineering	42,457	-	42,457	-	42,457	0.0%	-

[A]	[B]	[C]	[D]	[E]	[F]	[G]	[H]	[1] 0	[1]	[κ]	[L]	[M]	[N]	[not published]
LINE NO.	PROJ. REF.	W.O. STATUS	WORK ORDER NO.	ACTIVITY NUMBER		UTILITY FUNCTION	DESCRIPTION	U TOTAL CARRYOVER	FISCAL YEAR 2023	APPROVED PLAN FOR FY 2023	YTD ACTUAL AS OF 6/30/2023	PROJECT BALANCE 6/30/2023	COMPLETION PERCENTAGE 6/30/2023	CURRENT PO BALANCE AS OF 6/30/2023
399	326	APPROVED	107265	SC6099	Improvement	WW Coll	Los Ebanos Blvd Utility Improvements (between East	53,814	-	53,814	-	53,814	0.0%	-
400	327	APPROVED	127763	SC6103	Impact Fees	WW Pump	Drive and Honeydale Road) - engineering North Regional Lift Stations and Force Main System - Phase I	-	800,000	800,000	867,723	(67,723)	108.5%	531,212
401	328	APPROVED	127765	SC6104	Improvement	WW Coll	Old Port Isabel Road 20-inch diameter force main replacement	4,328	-	4,328	-	4,328	0.0%	-
402	329	CLOSED	152557	SC6106	Improvement	WW Coll	2020 CIP Contract No. 4 - engineering and construction	107,283	-	107,283	23,710	83,573	22.1%	-
403	330	AMENDED	177300	SC6107	Improvement	WW Coll	E 15th Street Utility Improvements	167,423	-	167,423	5,053	162,370	3.0%	131,425
404	331	AMENDED	30301	SC9265	Impact Fees	WW Coll	South Colonias Project Design	964	125,046	126,010	-	126,010	0.0%	-
405	332	AMENDED	30301	SC9265	Impact Fees	WW Coll	South Colonias Project - design and engineering	210,000	-	210,000	-	210,000	0.0%	-
406	333	AMENDED	30302	SC9266	Impact Fees	WW Coll	North Colonias Project Design	16,162	43,961	60,123	-	60,123	0.0%	-
407	334	AMENDED	30302	SC9266	Impact Fees	WW Coll	North Colonias Project - design and engineering	-	300,000	300,000	-	300,000	0.0%	-
408	335	N/A	N/A	N/A	Improvement	WW Coll	Sewer Replacements related to the City Street Paving and Drainage Improvement Projects	-	300,000	300,000	-	300,000	0.0%	-
409	336	N/A	N/A	N/A	Comm. Paper	WW Coll	Estimated miscellaneous carryover project amount	136,068	-	136,068	-	136,068	0.0%	-
410	337	N/A	N/A	N/A	Comm. Paper	WW Pump	Lift Station No. 111 Odor Control Filter	-	153,575	153,575	-	153,575	0.0%	-
411	337	N/A	N/A	N/A	Comm. Paper	WW Pump	Transfer to Lift Station No. 93 Upgrade - Engineering	-	(25,365)	(25,365)	-	(25,365)	N/A	-
412	337	N/A	N/A	N/A	Comm. Paper	WW Pump	Transfer to 2020 Master Plan - additional funds	-	(128,210)	(128,210)	-	(128,210)	N/A	-
413	338	N/A	N/A	N/A	Comm. Paper	WW Coll	Sanitary Sewer Siphon at Rentfro Blvd	-	-	-	-	-	0.0%	-
414	339	APPROVED	210708	SA1353	Comm. Paper	WW Admin	2020 Master Plan	-	150,000	150,000	-	150,000	0.0%	447,725
415	339	APPROVED	210708	SA1353	Comm. Paper	WW Admin	2020 Master Plan - additional funds	-	128,210	128,210	-	128,210	0.0%	-
416		APPROVED	204777	SP6112	Comm. Paper	WW Pump	Lift Station No. 93 Upgrade - Engineering	-	25,365	25,365	-	25,365	0.0%	-
417	340	APPROVED	207561	SC6114	Grants	WW Coll	ARPA Downtown Water & Wastewater Improvement Project 1	-	784,300	784,300	131,986	652,314	16.8%	437,028
418	340	APPROVED	207561	SC6114	Improvement	WW Coll	ARPA Downtown Water & Wastewater Improvement Project 1	-	-	-	628	(628)	100.0%	2,500
419	341	APPROVED	207564	SC6115	Grants	WW Coll	ARPA Downtown Water & Wastewater Improvement Project 2	-	701,148	701,148	14,732	686,416	2.1%	461,410
420	341	APPROVED	207564	SC6115	Improvement	WW Coll	ARPA Downtown Water & Wastewater Improvement Project 2	-	-	-	628	(628)	100.0%	2,500
421	342	APPROVED	204776	SC6111	Improvement	WW Coll	City Streets Contract - Old Hwy 77 - District 4	-	260,000	260,000	-	260,000	0.0%	-
422	343	N/A	N/A	N/A	Improvement	WW Coll	City Streets Contract - Wild Rose Lane - District 3-4	-	290,000	290,000	-	290,000	0.0%	-
423	344	N/A	N/A	N/A	Improvement	WW Coll	City Streets Contract - Stage Coach Trail - District 3	-	340,000	340,000	-	340,000	0.0%	-
424	345	APPROVED	216378	SC1368	Improvement	WW Coll	City Streets Contract - E. 14th Street - District 1	-	100,000	100,000	-	100,000	0.0%	30,860
425	346	N/A	N/A	N/A	Improvement	WW Coll	City Streets Contract - Coffee Road - District 2 & 3	-	100,000	100,000	-	100,000	0.0%	-
426	347	N/A	N/A	N/A	Improvement	WW Coll	City Streets Contract - Old Alice Road - District 3	-	75,000	75,000	-	75,000	0.0%	=
427		APPROVED	212476	SC1361	Improvement	WW Coll	Owens Road Bridge Utility Adjustment (Phase I)	84,941	-	84,941	-	84,941	100.0%	60,144
428							Total for Dept. 3310	1,439,888	5,547,876	6,987,764	1,132,207	5,855,557	16.2%	3,481,544
429							DEPARTMENT 9110 - COMPANY-WIDE EXPENSES (UNENCU	IMBERED BUDGET	POOL)					
430		CLOSED	203961	ST1335	Improvement	WW Treat	Transfer funds from Org 3220's Three (3) New 25 Yard Bio- Solids Metal Roll-off Bins	-	8,965	8,965	-	8,965	0.0%	-
431							Total for Dept. 9110	-	8,965	8,965	-	8,965	0.0%	-
432							ADD ESTIMATED CAPITAL EQUIPMENT BUDGET							
433	350	N/A	N/A	EQ2X	Improvement	WW Admin	ADD CARRYOVER CAPITAL EQUIPMENT	1,128,103	-	1,128,103	956,239	171,864	84.8%	416,328

[A]	[B]	[C]	[D]	[E]	[F]	[G]	[H]	[1]	[1]	[κ]	[L]	[M]	[N]	[not published]
								0						
LINE NO.	PROJ. REF.	W.O. STATUS	WORK ORDER NO.	ACTIVITY NUMBER	FUNDING SOURCE	UTILITY FUNCTION	DESCRIPTION	TOTAL CARRYOVER	FISCAL YEAR 2023	APPROVED PLAN FOR FY 2023	YTD ACTUAL AS OF 6/30/2023	PROJECT BALANCE 6/30/2023	COMPLETION PERCENTAGE 6/30/2023	CURRENT PO BALANCE AS OF 6/30/2023
434	351	N/A	N/A	EQ22	Improvement	WW Admin	ADD ESTIMATED CAPITAL EQUIPMENT	-	862,782	862,782	108,142	754,640	12.5%	550,681
435							ESTIMATED EQUIPMENT TOTAL - WASTEWATER	\$ 1,128,103	\$ 862,782	\$ 1,990,885	\$ 1,064,381	\$ 926,504	53.5%	
436							ESTIMATED PLAN TOTAL - WASTEWATER	\$ 7,921,172	\$ 16,488,914	\$ 24,410,086	\$ 3,791,067	\$ 20,619,019	15.5%	\$ 14,395,981
437 438							FACILITIES PROJECTS DEPARTMENT 4105 - OPERATIONS							
439	356 I	N/A	80575	GA1016	Comm. Paper	Facilities	Administration Bldg Remodel	-	4,787,412	4,787,412	-	4,787,412	0.0%	-
440	357 I	N/A	80540	GA3965	Improvement	Facilities	Annex Administration Building - construction services, as Board-approved on 10/29/20	229,387	-	229,387	23,984	205,403	10.5%	-
442	357 I	N/A	80540	GA3965	Comm. Paper	Facilities	Annex Administration Building - furniture, fixtures and other equipment	-	-	-	278,452	(278,452)	100.0%	67,369
442	358 I	N/A	80576	GA1016	Comm. Paper	Facilities	Administration Bldg Remodel - furniture, fixtures and other equipment	-	-	-	-	-	100.0%	-
443							Total for Dept. 4105	229,387	4,787,412	5,016,799	302,436	4,714,363	6.0%	67,369
444							ESTIMATED PLAN TOTAL - FACILITIES	\$ 229,387	\$ 4,787,412	\$ 5,016,799	\$ 302,436	\$ 4,714,363	6.0%	\$ 67,369
445							CAPITAL IMPROVEMENT PLAN - GRAND TOTAL	\$ 37,254,051	\$ 54,879,944	\$ 92,133,995	\$ 17,201,404	\$ 74,932,591	18.7%	\$ 30,360,205